

JESSUP PROJECT: 2008 REVERSE CIRCULATION DRILL PROGRAM RESULTS (JR-001 to JR-045)

Drillhole ID	UTM11_83E East	UTM11_83N North	Elevation Metres	Azimuth (0 to 360)	Dip (0 to -90)	Final Depth Metres
JR-08-001	340753	4422516	1409.5	225	-60	122.0
JR-08-002	340736	4422580	1401.2	234	-60	243.9
JR-08-003	340643	4422619	1392.1	230	-60	135.7
JR-08-004	340540	4422664	1390.9	225	-50	106.7
JR-08-005	340462	4422415	1415.9	60	-70	160.1
JR-08-006	340380	4422748	1393.0	225	-55	167.7
JR-08-007	340349	4422640	1386.6	225	-50	91.5
JR-08-008	340183	4423357	1367.4	180	-45	76.2
JR-08-009	340141	4423239	1390.9	180	-45	122.0
JR-08-010	340041	4423361	1378.7	180	-45	76.2
JR-08-011	339819	4423269	1393.3	180	-45	76.2
JR-08-012	340596	4422640	1393.3	180	-45	152.4
JR-08-013	339638	4423312	1393.3	320	-60	91.5
JR-08-014	339397	4423747	1413.4	45	-60	91.5
JR-08-015	339438	4423646	1404.0	40	-45	61.0
JR-08-016	339580	4423647	1379.3	230	-50	76.2
JR-08-017	339838	4423569	1389.3	180	-50	91.5
JR-08-018	339723	4423892	1393.3	194	-45	91.5
JR-08-019	340005	4423787	1388.4	333	-50	91.5
JR-08-020	340041	4423663	1395.1	165	-50	91.5
JR-08-021	339962	4423730	1381.1	330	-45	91.5
JR-08-022	339564	4423528	1397.3	180	-50	106.7
JR-08-023	339586	4423651	1396.6	45	-45	91.5
JR-08-024	340142	4424217	1382.9	0	-60	106.7
JR-08-025	340041	4424219	1387.5	0	-60	91.5
JR-08-026	339830	4424175	1395.7	0	-45	91.5
JR-08-027	339896	4424184	1387.8	0	-45	91.5
JR-08-028	339631	4424251	1408.5	30	-45	91.5
JR-08-029	339571	4424306	1418.6	0	-45	91.5
JR-08-030	339072	4422910	1432.0	190	-45	182.9
JR-08-031	339075	4422910	1429.3	160	-45	213.4
JR-08-032	339056	4423186	1409.5	125	-45	122.0
JR-08-033	339058	4423186	1412.8	120	-60	137.2
JR-08-034	340041	4423370	1371.6	0	-45	76.2
JR-08-035	340182	4423366	1367.1	0	-45	74.7
JR-08-036	340735	4422580	1401.2	225	-70	343.0
JR-08-037	340538	4422665	1391.2	0	-90	91.5
JR-08-038	340460	4422413	1407.6	110	-45	91.5
JR-08-039	339725	4423898	1395.7	255	-45	91.5
JR-08-040	339728	4423896	1389.3	150	-45	91.5
JR-08-041	340042	4423662	1376.5	180	-45	137.2
JR-08-042	340349	4422655	1405.8	45	-65	122.0

JESSUP PROJECT: 2008 REVERSE CIRCULATION DRILL PROGRAM RESULTS (JR-001 to JR-045)						
Drillhole ID	UTM11_83E East	UTM11_83N North	Elevation Metres	Azimuth (0 to 360)	Dip (0 to -90)	Final Depth Metres
JR-08-043	341223	4424460	1364.9	270	-60	91.5
JR-08-044	341223	4424458	1363.7	270	-45	91.5
JR-08-045	339577	4423663	1395.1	0	-45	91.5
TOTAL						5118.9